

**Planning and Development Services Department**

**Project Address:** \_\_\_\_\_ **Project Name:** \_\_\_\_\_

**Permit #** \_\_\_\_\_ **Special Inspection Agency or Agent:** \_\_\_\_\_

This is to certify that I or qualified individual(s) working under my direction inspected and/or tested the following items in accordance with the City of Overland Park Design and Construction Standards, approved plans and specifications. I have found that the work is in substantial compliance with the City of Overland Park Design and Construction Standards, approved plans and specifications.

**Check appropriate items for Infiltration Trenches:**

- |   |   |
|---|---|
| <input type="checkbox"/> <b>PRETREATMENT DEVICE INSTALLED AT LOCATION/ELEVATION SHOWN ON PLANS</b>  | <input type="checkbox"/> <b>CROSS SECTION CONFORMS WITH CONSTRUCTION PLANS</b>  |
| <input type="checkbox"/> <b>OVERFLOW INSTALLED AT LOCATION/ELEVATIONS SHOWN ON PLANS</b>  | <input type="checkbox"/> <b>UNDERDRAIN, CLEANOUTS, GRAVEL BED, AND FILTER FABRIC INSTALLED PER PLANS</b>                |
| <input type="checkbox"/> <b>STAFF GAGE OR VERTICAL MARKER PROVIDED FOR SEDIMENT FOREBAY (IF REQ'D)</b>  | <input type="checkbox"/> <b>GRAVEL WASHED ON SITE PRIOR TO PLACEMENT</b>  |
| <input type="checkbox"/> <b>MINIMUM 6" FREEBOARD BETWEEN OVERFLOW ELEVATION AND LOWEST ADJACENT PAVEMENT ELEVATION</b>  | <input type="checkbox"/> <b>PERCOLATION RATE TESTED PRIOR TO START OF CONSTRUCTION; RESULTS SUBMITTED TO CITY STAFF</b> |
| <input type="checkbox"/> <b>PLANT MATERIALS MEET SIZE, DENSITY, TYPE AND LOCATION AS SHOWN ON PLANS</b>   | <input type="checkbox"/> <b>TYPE AND THICKNESS OF MULCH INSTALLED PER PLANS</b>   |
| <input type="checkbox"/> <b>PERCOLATION RATE TESTED PRIOR TO PLANT INSTALLATION*; PERCOLATION RATE SUFFICIENT TO INFILTRATE ENTIRE FACILITY WITHIN 48 HOURS</b> | <input type="checkbox"/> <b>GEOTEXTILE FABRIC LINED ON ALL FOUR SIDES AND BOTTOM OF TRENCH</b>                          |
| <input type="checkbox"/> <b>OTHER _____</b>   | <input type="checkbox"/> <b>MULCH NETTING INSTALLED PER MANUFACTURER'S SPECIFICATIONS</b>                               |

\* A percolation test is required to be performed for all infiltration trenches after construction is complete, regardless of whether or not plantings are installed as part of the facility.

**Professional Seal** \_\_\_\_\_

**Signature** \_\_\_\_\_ **Date** \_\_\_\_\_

Submit to: Engineering Services Division  
Planning and Development Services Department  
City of Overland Park,  
8500 Santa Fe Drive,  
Overland Park, KS 66212  
eod@opkansas.org  
Phone: 913-895-6223 Fax: 913-895-5016