

Planning and Development Services Department

**Project Address:** \_\_\_\_\_ **Project Name:** \_\_\_\_\_

**Permit #** \_\_\_\_\_ **Special Inspection Agency or Agent:** \_\_\_\_\_

This is to certify that I or qualified individual(s) working under my direction inspected and/or tested the following items in accordance with the City of Overland Park Design and Construction Standards, approved plans and specifications. I have found that the work is in substantial compliance with the City of Overland Park Design and Construction Standards, approved plans and specifications.

**Check appropriate items for Bioretention Cells:**

- |                                                                                                                                                                |                                                                                                               |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|
| <input type="checkbox"/> <b>SOIL AMENDMENTS MEET REQUIREMENTS; DELIVERY TICKET REQUIRED</b>                                                                    | <input type="checkbox"/> <b>FINAL GRADES, LOCATIONS, VOLUME CONFORM WITH CONSTRUCTION PLANS</b>               |
| <input type="checkbox"/> <b>PRETREATMENT DEVICE INSTALLED AT LOCATION/ELEVATION SHOWN ON PLANS</b>                                                             | <input type="checkbox"/> <b>GRAVEL WASHED ON SITE PRIOR TO PLACEMENT</b>                                      |
| <input type="checkbox"/> <b>UNDERDRAIN, CLEANOUTS, GRAVEL BED, AND FILTER FABRIC INSTALLED PER PLANS</b>                                                       | <input type="checkbox"/> <b>OVERFLOW INSTALLED AT LOCATION/ ELEVATIONS SHOWN ON PLANS</b>                     |
| <input type="checkbox"/> <b>STAFF GAGE OR VERTICAL MARKER PROVIDED FOR SEDIMENT FOREBAY (IF REQ'D)</b>                                                         | <input type="checkbox"/> <b>MULCH NETTING INSTALLED PER MANUFACTURER'S SPECIFICATIONS</b>                     |
| <input type="checkbox"/> <b>PLANT MATERIALS MEET SIZE, DENSITY, TYPE AND LOCATION AS SHOWN ON PLANS</b>                                                        | <input type="checkbox"/> <b>TYPE AND THICKNESS OF MULCH INSTALLED PER PLANS</b>                               |
| <input type="checkbox"/> <b>PERCOLATION RATE TESTED PRIOR TO PLANT INSTALLATION; PERCOLATION RATE SUFFICIENT TO INFILTRATE ENTIRE FACILITY WITHIN 48 HOURS</b> | <input type="checkbox"/> <b>MINIMUM 6" FREEBOARD BETWEEN OVERFLOW AND LOWEST ADJACENT PAVEMENT ELEVATIONS</b> |
| <input type="checkbox"/> <b>ORIFICE INSTALLED AT OUTLET STRUCTURE</b>                                                                                          | <input type="checkbox"/> <b>OTHER</b> _____                                                                   |

**Professional Seal** \_\_\_\_\_

**Signature** \_\_\_\_\_ **Date** \_\_\_\_\_

Submit to:      Engineering Services Division  
 Planning and Development Services Department  
 City of Overland Park,  
 8500 Santa Fe Drive,  
 Overland Park, KS 66212  
 eod@opkansas.org  
 Phone: 913-895-6223      Fax: 913-895-5016